

Please note that the activities associated with this project over the next two weeks may impact pathway and noise levels outside of SHDH, VH and LI:

Weeks of June 25th and July 2nd

1. Caisson (substation support) drilling/installation will continue over the next two weeks. Intermittent jackhammering may be disruptive behind SHDH.
2. Demolition of the existing 37th Street walkway will continue for the next several weeks as the team works to clear access for the new chilled water pipes. Intermittent jack hammering may be disruptive.
3. Tannenbaum Quadrangle (area between Vance Hall and Lauder Institute) dig for storm water retention will see construction vehicles entering 37th Street from the Spruce Street side. Footpaths will be maintained so that occupants and visitors can access the main entrance of both Lauder Institute and Vance Hall. Traffic at times may be directed by a construction manager. Fill of hole @ Tannenbaum Quadrangle will continue thru June 29th. Large trucks with stones will be positioned on 37th Street. The stone will be transported into the dig site via tubes that will cause some noise.
4. Woodland walk work continues.

Additional project information is available on our project website <https://operations.wharton.upenn.edu/warb/>. Please note that we have now included a link on our site so you can view the construction from our time lapse camera.

Thank you for your ongoing support and cooperation.