

### **Town Hall**

***Please join us on Thursday, August 23<sup>rd</sup> @ 11 a.m. in SHDH 351 for a review of the WARB fall construction details as well as the Woodland Walk renovations progress. Light refreshments will be served.***

The WARB three week look ahead of construction related activities:

### **Week of July 30**

**IMPORTANT NOTICE:** The 36<sup>th</sup> Street ground floor entrance to SHDH will be closed @ 10:00 a.m. this Friday, August 3<sup>rd</sup> thru Monday, August 6<sup>th</sup> @ 7 a.m. This closure is for pedestrian safety as the contractor completes necessary utility work in the area. The Locust Walk doors will serve as the primary point of entry and egress during this timeframe.

1. 37<sup>th</sup> Street/Locust Walk - Continue with the installation of the chilled water lines and new duct bank. Starting on Tuesday, July 31 this work will crossover to Locust Walk. During this time the walk will remain open to pedestrian traffic.
2. Tannenbaum plaza –continue to fill the infiltration bed with stone and dirt
3. Behind SHDH – contractor will begin building the foundation walls for the new building
4. Woodland Walk – Electrical work will continue, contractor to begin installation of new pavers

### **Week of August 6**

1. 37<sup>th</sup> Street/Locust Walk - Continue with the installation of the chilled water lines and duct bank. Work will continue on Locust Walk.
2. Tannenbaum plaza –contractor will begin to install the new sprinkler system and will begin topsoil restoration and sod
3. Behind SHDH – contractor will continue building foundation walls
4. Woodland Walk –paver work will continue

### **Week of August 13**

1. 37<sup>th</sup> Street/Locust Walk - Continue with the installation of the chilled water lines
2. Tannenbaum plaza – complete sod installation. This area is due to be complete by August 17<sup>th</sup>.
3. Behind SHDH – contractor will begin waterproofing foundation walls
4. Woodland Walk – paver work will continue

Additional project information is available on our project website

<https://operations.wharton.upenn.edu/warb/>.