

OPERATIONS

Next Town Hall Meeting:

Thursday, August 23rd @ 11 a.m. in SHDH 351 - review of the WARB fall construction details as well as the Woodland Walk renovations progress. Light refreshments will be served.

Please note that footpaths will change sometimes daily over the next few weeks as the construction crew works to reopen the Woodland Walk walkway, 37th Street and Tannenbaum Quadrangle.

WARB three week look ahead of construction related activities:

Week of August 6

- 1. 37th Street Chilled water line installation is complete. Grading and leveling of street subsurface will continue.
- 2. Continue demolition of existing duct bank. There will be loud noise associated with this work.
- 3. Locust Walk Complete underground electrical work across Locust Walk at 37th Street.
- 4. Tannenbaum plaza Contractor will begin to install the new sprinkler system and install granite curbs.
- 5. Behind SHDH Contractor will continue foundation walls for new building.
- 6. Woodland Walk Paver work will continue.

Week of August 13

- 1. 37th Street Install asphalt paving between Locust Walk and Spruce Street. *There will be odor associated with this work.*
- 2. Tannenbaum plaza Complete sod installation. This area is due to be complete and reopen by August 17th. **Note footpaths will modify at this time.**
- 3. Behind SHDH Contractor will begin waterproofing foundation walls.
- 4. Woodland Walk Paver work will continue.

Week of August 20

37th Street – 37th Street will reopen for public access. Note footpaths will modify at this time.

Behind SHDH – Begin installing building steel for electrical substation.

Woodland Walk – Complete paver work to Joe's Café and re-open Eastern end of walk for public access. **Note footpaths will modify at this time.**

Additional project information is available on our project website https://operations.wharton.upenn.edu/warb/.

Thank you for your ongoing support and cooperation.