

One update to this week's work - exploratory foundation surveying along the SEPTA tunnel behind SHDH will take place Friday, June 15<sup>th</sup> and Saturday June 16<sup>th</sup>. A large vacuum truck will be used to perform this task and may be noisy.

Please note that the activities associated with this project over the next two weeks may impact pathway and noise levels outside of SHDH, VH and LI:

**Week of June 18<sup>th</sup> and 25<sup>th</sup>**

1. Caisson (substation support) drilling/installation will continue over the next three weeks. Intermittent jackhammering may be disruptive behind SHDH.
2. Demolition of the existing 37<sup>th</sup> Street walkway will continue for the next several weeks as the team works to clear access for the new chilled water pipes. Intermittent jack hammering may be disruptive.
3. Tannenbaum Quadrangle (area between Vance Hall and Lauder Institute) dig for storm water retention will see construction vehicles entering 37<sup>th</sup> Street from the Spruce Street side. Footpaths will be maintained so that occupants and visitors can access the main entrance of both Lauder Institute and Vance Hall. Traffic at times may be directed by a construction manager. Fill of hole @ Tannenbaum Quadrangle will continue thru June 22nd. Large trucks with stones will be positioned on 37<sup>th</sup> Street. The stone will be transported into the dig site via tubes that will cause some noise.
4. Woodland walk leveling site work continues.

Complimentary Wharton branded ear plugs are still available at the SHDH security desk as well as the Customer Support Center located in JMHH F30. Please contact our Customer Support Center at 8.2575 if you have any questions or concerns.

Additional project information is available on our project website:

<https://operations.wharton.upenn.edu/warb/>

Thank you for your ongoing support and cooperation.