

Please note that the activities associated with this project over the next two weeks may impact pathway and noise levels outside of SHDH, VH and LI:

Weeks of July 9th and July 16th

1. **IMPORTANT NOTICE:** On Saturday, July 21st, SHDH will open at its scheduled time of 9 am however, restrooms building wide will be offline between 4 a.m. until 12 noon. We are working closely with the contractor to minimize the shutdown and will alert occupants that day if the duration can be shortened. If you plan to work on 21st – CPC restrooms will be available between 7 a.m. and 12 noon or until the SHDH shutdown concludes.
2. Caisson (substation support) drilling/installation will be substantially complete by the week of the 9th.
3. Demolition of the existing 37th Street walkway will continue for the next several weeks as the team works to clear access for the new chilled water pipes. Intermittent jack hammering may be disruptive.
4. Tannenbaum Quadrangle (area between Vance Hall and Lauder Institute) dig for storm water retention will see construction vehicles entering 37th Street from the Spruce Street side. Footpaths will be maintained so that occupants and visitors can access the main entrance of both Lauder Institute and Vance Hall. Traffic at times may be directed by a construction manager. Fill of hole @ Tannenbaum Quadrangle will continue thru **July 20th**. Large trucks with stones will be positioned on 37th Street. The stone will be transported into the dig site via tubes that will cause some noise.
5. Woodland walk work continues.

Additional project information is available on our project website

<https://operations.wharton.upenn.edu/warb/>. Please note that we have now included a link on our site so you can view the construction from our time lapse camera.

Thank you for your ongoing support and cooperation.