

Next Town Hall Meeting:

Thursday, August 23rd @ 11 a.m. in SHDH 351 - review of the WARB fall construction details as well as the Woodland Walk renovations progress. Light refreshments will be served.

Please note that footpaths will change sometimes daily over the next few weeks as the construction crew works to reopen the Woodland Walk walkway, 37th Street and Tannenbaum Quadrangle.

WARB three week look ahead of construction related activities:

Week of August 13

1. 37th Street - Install asphalt paving between Locust Walk and Spruce Street. **There will be odor associated with this work.**
2. Complete work at Locust Walk and 37th Street intersection.
3. Tannenbaum plaza – Complete sod installation. This area is due to be complete and reopen by August 17th. **Note footpaths will modify at this time.**
4. Behind SHDH – Contractor will begin waterproofing foundation walls.
5. Woodland Walk – Paver work will continue.

Week of August 20

1. 37th Street – 37th Street will reopen for public access. **Note footpaths will modify at this time.**
2. Behind SHDH – Begin installing building steel for electrical substation.
3. Woodland Walk – Complete paver work to Joe’s Café and re-open Eastern end of walk for public access. **Note footpaths will modify at this time.**

Week of August 27

1. Woodland Walk – pathway from 36th Street to Joe’s Café Entrance to reopen by the start of the week. **Note footpaths will modify at this time.**
2. SHDH – Remove temporary partitions from Joe’s Café entrance and re-open Joe’s Café by the start of the week. **Note SHDH internal circulation will modify at this time.**
3. Behind SHDH – Continue installing steel for electrical substation
4. Behind SHDH – Begin backfilling soils around substation foundation

Additional project information is available on our project website <https://operations.wharton.upenn.edu/warb/>.

Thank you for your ongoing support and cooperation.